

FINANCIAL PROJECT PROGRESS REPORT

Erection of a Roofed Grave Canopy & Associated Client Works

A full and itemized account of all expenditure incurred by Nature's Beauty Construction on behalf of the client to date, with a complete supporting audit trail.

PREPARED FOR

Justice Omoleye
Client

PREPARED BY

Nature's Beauty Construction
A division of Jenyo Akarakiri Global
Enterprise

REPORT NO.

NBC-FPR/2026/OMO-001

SITE

Ikole-Ekiti, Ekiti State

REPORTING PERIOD

January – July 2026

DATE OF ISSUE

9 July 2026

TOTAL EXPENDITURE TO DATE

₦7,224,000

A · Grave Canopy Project **₦6,186,000**

B · Ikole House Works **₦313,000**

C · Other Client Expenses **₦725,000**

This report is prepared for the named client. Every summary figure herein is traceable to the original site expense log through the Detailed Financial Breakdown. The three expense groups are financially independent and are reported separately throughout.

Executive Summary

This report presents a complete financial account of the works executed and the expenditure incurred by Nature's Beauty Construction on behalf of Justice Omoleye up to the date of issue. The records comprise three entirely independent expense groups, which have been kept separate throughout this report and in the Detailed Financial Breakdown:

- **Section A — Grave Canopy Construction Project** at Ikole, executed in five distinct construction phases (foundation to roof level, roofing, block work, POP & ceiling, and tiling), with a cumulative expenditure of **₦6,186,000**.
- **Section B — Ikole House Works**, being separate works carried out at the client's residence, totalling **₦313,000**.
- **Section C — Other Client Expenses**, being operational disbursements made on the client's behalf and unrelated to the two construction streams, totalling **₦725,000**.

The total expenditure incurred to date across all three groups is **₦7,224,000**. Each phase and section total presented in this summary reconciles exactly with a detailed, itemized schedule in the Detailed Financial Breakdown, which has been transcribed faithfully from the original handwritten site expense log to serve as the financial audit trail.

AT A GLANCE

All five phases of the Grave Canopy Project have been executed and fully funded, placing the canopy at an advanced stage of completion. The Ikole House works and the sundry client disbursements have likewise been executed as recorded. No figure in this report has been estimated or invented; every value derives from the site log.

Scope of Works

A · Grave Canopy Construction Project — Ikole

The construction of a reinforced, roofed grave canopy, executed across five phases: (1) all structural works from site preparation and foundation up to parapet level — excavation, sand and granite, column and ring-beam reinforcement, cement, formwork and bricklaying labour to roof level; (2) roofing — roof timber, roofing sheets and accessories, and fixing labour; (3) block work — walling, parapet, plaster, sand and cement; (4) POP & ceiling — POP materials, screeding and finishing labour; and (5) tiling — wall and floor tiling with associated materials and labour.

B · Ikole House Works

Separate works executed at the client's residence at Ikole, comprising fumigation of the property and plumbing works (supply of plumbing materials and plumber's labour).

C · Other Client Expenses

Operational disbursements made on the client's behalf, unrelated to the two construction streams, presented in two periods: earlier expenses (January–April) covering security-men salaries and a pressure-pump repair; and current miscellaneous expenses (May–present) covering a wreath and transportation, security salaries, and site logistics.

Financial Summary

The consolidated position across the three expense groups is set out below. Each line reconciles exactly with its supporting schedule in the Detailed Financial Breakdown.

Section A — Grave Canopy Project (by phase)

PHASE	DESCRIPTION	SCHEDULE	AMOUNT (₦)
1	Foundation to Roofing Level	A·1	2,474,000
2	Roofing	A·2	1,359,000
3	Block Work	A·3	369,000
4	POP & Ceiling	A·4	505,000
5	Tiling	A·5	1,479,000
Grand Total — Grave Canopy Project			6,186,000

Consolidated financial position

EXPENSE GROUP	SCHEDULES	AMOUNT (₦)
Section A — Grave Canopy Construction Project	A·1 – A·5	6,186,000
Section B — Ikole House Works	B	313,000
Section C — Other Client Expenses	C·1 – C·2	725,000
Total Expenditure to Date		7,224,000

DETAILED FINANCIAL BREAKDOWN

Section A · Phase 1 — Foundation to Roofing Level

#	DATE	DESCRIPTION	QTY / RATE	AMOUNT (₦)
1	6/5	Fuel to Ikole		60,000
2		1 load of tipper sand		65,000
3		Digging of foundation		25,000
4	8/5	Fuel to Ado to book for granite		40,000
5		Granite		300,000
6	12/5	Fuel to Ikole		60,000
7		Reinforcement for columns & beam — 16 mm	19 @ 18,000	342,000
8		Reinforcement — 12 mm	20 @ 11,000	220,000
9		Reinforcement — 8 mm	18 @ 7,000	126,000
10		Wire		25,000
11		Welder / iron bender		75,000
12	12/5	Cement	25 bags @ 11,500	287,000
13	14/5	Fuel to Ikole		60,000
14		Formwork / carpenter timber — 1×12	50 @ 4,000	200,000
15		Formwork timber — 1×6	20 @ 2,000	40,000
16		Formwork timber — 1×4	26 @ 1,500	39,000
17		Formwork timber — 2×3	15 @ 1,700	25,000
18		Bamboo	30	30,000
19		Binding wire		10,000
20		Nails		40,000
21		Transportation		35,000
22		Labour input — carpenter		190,000
23	16/5	Fuel to Ikole		60,000
24		Bricklayer to cast from finish to roof level		120,000
Subtotal — Phase 1 (Foundation to Roofing Level)				2,474,000

DETAILED FINANCIAL BREAKDOWN

Section A · Phase 2 — Roofing

#	DATE	DESCRIPTION	QTY / RATE	AMOUNT (₦)
1	18/05	Fuel to Ikole		60,000
2		Wood for roofing / nogging — 2×4	75 @ 2,500	185,000
3		Wood — 3×4	6 @ 4,000	24,000
4		Wood — 2×3	85 @ 2,000	170,000
5		Wood — 2×3	30 @ 1,600	48,000
6		Transport of wood		40,000
7		Nails		62,000
8	20/5	Fuel to Ikole		60,000
9		Carpenter labour — formwork		100,000
10	21/5	Fuel to Ikole		60,000
11		Roof sheet ("gerard") and all its accessories		460,000
12		Fixing of roof sheet		50,000
13		Transport of roof sheet		40,000
Subtotal — Phase 2 (Roofing)				1,359,000

DETAILED FINANCIAL BREAKDOWN

Section A · Phase 3 — Block Work

#	DATE	DESCRIPTION	QTY / RATE	AMOUNT (₦)
1	22/05	Blocks	100 @ 800	80,000
2		Bricklayer — to set (lay blocks)		25,000
3		Bricklayer — to plaster		50,000
4		Parapet and beam		25,000
5		Sand		60,000
6		Cement		69,000
7		Fuel to Ikole		60,000
Subtotal — Phase 3 (Block Work)				369,000

DETAILED FINANCIAL BREAKDOWN

Section A · Phase 4 — POP & Ceiling

#	DATE	DESCRIPTION	QTY / RATE	AMOUNT (₦)
1	25/5	POP materials		305,000
2		Transport to Ikole		25,000
3		Screeding of parapet		35,000
4		Labour — hand-finishing		80,000
5	28/5	Fuel to Ikole		60,000
Subtotal — Phase 4 (POP & Ceiling)				505,000

DETAILED FINANCIAL BREAKDOWN

Section A · Phase 5 — Tiling

#	DESCRIPTION	QTY / RATE	AMOUNT (₦)
1	Fuel to Ado, then Ikole		60,000
2	Wall tiles	50 packs @ 9,000	450,000
3	Floor tiles	11 packs @ 16,000	176,000
4	"Genesis" tiles	32 @ 3,000	96,000
5	Gum cement		60,000
6	White cement		45,000
7	Transport of material		50,000
8	Cement	25 bags	287,000
9	Labour / tiler		150,000
10	Extra 5 packs of wall tiles		45,000
11	Fuel to Ikole		60,000
Subtotal — Phase 5 (Tiling)			1,479,000
Consolidated Total — Section A: Grave Canopy Project (Phases 1–5)			₦6,186,000

DETAILED FINANCIAL BREAKDOWN

Section B — Ikole House Works

#	DESCRIPTION	AMOUNT (₦)
1	Fumigation at Ikole	120,000
2	Fuel to bring them (fumigation team)	60,000
3	Plumbing material — floater (float valve)	85,000
4	Plumbing material — tap and others	28,000
5	Plumber (labour)	20,000
Subtotal — Section B (Ikole House Works)		313,000

DETAILED FINANCIAL BREAKDOWN

Section C.1 — Earlier Expenses (January – April)

#	DESCRIPTION	AMOUNT (₦)
1	Salary payment for security men, January to April (Ado and Ikole)	340,000
2	Fixing of pressure pump (material and labour)	85,000
Subtotal — Section C.1 (Earlier Expenses)		425,000

DETAILED FINANCIAL BREAKDOWN

Section C.2 — Current Miscellaneous Expenses (May – Present)

#	DATE	DESCRIPTION	AMOUNT (₦)
1	13 June	Wreath	50,000
2	13 June	Transportation	20,000
3		Salary of security (Ikole & Ado) for May–June	170,000
4	18/6	Fuel to convey solar-borehole technician to Ikole	60,000
Subtotal — Section C.2 (Current Miscellaneous Expenses)			300,000

Consolidated Total — Section C: Other Client Expenses (C.1 + C.2)

₦725,000

SUMMARY TABLE

Consolidated Summary of Expenditure

The table below consolidates every schedule presented in the Detailed Financial Breakdown into a single view. Each line corresponds to a schedule above, grouped by expense stream, and the totals reconcile exactly to the grand total.

REF.	SCHEDULE / DESCRIPTION	AMOUNT (₦)
Section A — Grave Canopy Construction Project		
A·1	Phase 1 — Foundation to Roofing Level	2,474,000
A·2	Phase 2 — Roofing	1,359,000
A·3	Phase 3 — Block Work	369,000
A·4	Phase 4 — POP & Ceiling	505,000
A·5	Phase 5 — Tiling	1,479,000
Subtotal — Section A (Grave Canopy Project)		6,186,000
Section B — Ikole House Works		
B	Fumigation & plumbing works at the Ikole residence	313,000
Subtotal — Section B (Ikole House Works)		313,000
Section C — Other Client Expenses		
C·1	Earlier expenses (Jan–Apr) — security salaries & pump repair	425,000
C·2	Current misc. (May–present) — wreath, transport, salaries & logistics	300,000
Subtotal — Section C (Other Client Expenses)		725,000
Grand Total — Total Expenditure to Date		₦7,224,000

Prepared By

Documentation & Project Reporting Office

Nature's Beauty Construction

Name · Signature · Date

Acknowledged — Client

Justice Omoleye

Signature · Date

PREPARED AND ISSUED BY

Nature's Beauty Construction

A division of Jenyo Akarakiri Global Enterprise

Akure, Ondo State, Nigeria · WhatsApp +234 803 352 8772 · @Natures_beauty_construction