PROGRESS AND COST REPORT

Completed Initial Renovation Works

CLIENT Ayeni Franlin	**LOCATION** Ipoti, Ekiti State
PROJECT Renovation of the back apartment into a two-bedroom flat	**WORK STATUS** **Completed**
PREPARED BY Nature’s Beauty Construction	**REPORT DATE** 21 September 2026

This report records the initial renovation work completed before the preparation of the separate quotation for the proposed next-stage finishing works. Every item listed below has been executed or incurred.

Detailed Completed-Works Schedule

A. Removal of Existing Roof

REF.	DESCRIPTION	QTY.	AMOUNT (₦)	STATUS
A1	Removal of existing zinc roofing sheets and old timber members	Lump sum	80,000	Completed
Roof-removal subtotal			**80,000**	**Completed**

B. Masonry, Wall Alterations and Structural Modifications

REF.	DESCRIPTION	QTY.	RATE (₦)	AMOUNT (₦)
B1	Blocks for initial wall alterations	300 no.	800	240,000
B2	Cement for initial blockwork	10 bags	12,000	120,000
B3	Sand for initial blockwork	2 loads	80,000	160,000
B4	Mason and labourer for initial blockwork	Lump sum	—	130,000
B5	Plastering sand	1 trip	80,000	80,000
B6	Cement for plastering	25 bags	12,500	312,500
B7	Plastering workmanship	Lump sum	—	180,000
B8	Additional blocks for converting the open kitchen into a store	100 no.	800	80,000
B9	Scaffolding for plastering	Lump sum	—	100,000
B10	Casual labour for removing doors and windows, clearing debris and minor site jobs	Lump sum	—	95,000
B11	Construction of three reinforced-concrete columns and connecting beams, inclusive of granite, Y12 reinforcement, formwork planks, cement, carpenter, mason and iron-bender labour	Lump sum	—	493,500
Masonry and structural-modification subtotal				**1,991,000**

Nature’s Beauty Construction

Detailed Completed-Works Schedule — Continued

C. Roof Formation and Installation

REF.	DESCRIPTION	QTY.	RATE (₦)	AMOUNT (₦)
C1	2 × 4 timber	140 no.	2,200	308,000
C2	2 × 3 timber	250 no.	1,700	425,000
C3	2 × 2 timber	100 no.	1,200	120,000
C4	1 × 10 timber	10 no.	8,000	80,000
C5	Roof belt	4 packs	5,000	20,000
C6	Nails	2 bags	32,000	64,000
C7	Stone-coated roofing tiles	120 m²	7,500/m²	900,000
C8	Ridge caps and roof gutter	Lump sum	—	120,000
C9	Roofing workmanship	Lump sum	—	350,000
C10	Transportation of roofing materials and timber	Lump sum	—	100,000
Roof formation and installation subtotal				**2,487,000**

D. POP Ceiling

REF.	DESCRIPTION	QTY.	AMOUNT (₦)	STATUS
D1	Supply and installation of POP ceiling	Lump sum	700,000	Completed
POP-ceiling subtotal			**700,000**	**Completed**

E. Project Transportation

REF.	DESCRIPTION	QTY.	AMOUNT (₦)	STATUS
E1	Daily transportation from Akure to the project site	Allowance	200,000	Incurred
Project-transportation subtotal			**200,000**	**Incurred**

Completed-Works Cost Summary

REF.	COMPLETED WORK CATEGORY	AMOUNT (₦)
A	Removal of existing roof	80,000
B	Masonry, wall alterations and structural modifications	1,991,000
C	Roof formation and installation	2,487,000
D	POP ceiling	700,000
E	Project transportation	200,000
Total Cost of Completed Initial Works		**5,458,000**

Amount in words: Five million, four hundred and fifty-eight thousand naira only.

Progress statement: All work items included in this report were completed before the preparation of the separate proposed-works quotation.

Nature’s Beauty Construction
Name · Signature · Date

Client acknowledgement
Ayeni Franlin · Signature · Date